



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/CSR-9/616d/CEMENT/2014-15

Date: 04.09.2014

TEST REPORT ON CEMENT



* CUSTOMER	: Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
* AGENCY	: Technical Manager (West), KRIDL, Bangalore.
* NAME OF THE WORK	: Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.
* REFERENCE	: BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014
SAMPLE ID	: Cement (Sample 1)
SAMPLE RECEIVED ON	: 02.09.2014
PERIOD OF TESTING	: 02.09.2014 to 04.09.2014

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	145 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	490 Minutes	Not More than 600 Minutes
2	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	28.00 %	-
3	Soundness by Le Chatelier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

U. T. P.


ಕಾರ್ಯದ ನಿರ್ವಹಣೆ ಮತ್ತು
ಪರೀಕ್ಷೆಗಳ ಮೇಲೆ
ಮಾಹಿತಿ. ದಯವಿಟ್ಟು
ಪರಿಶೀಲಿಸಿ

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/CSR-9/616d/SAND-Gradation/2014-15

: 04.09.2014

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES (SAND)

* Customer : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.

* Agency : Technical Manager (West), KRIDL, Bangalore.

* Name of Work : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates (Sand) (Sample 1)

Sample Received on : 02.09.2014

Date of Testing : 04.09.2014



Total Wt. of Aggregates in gms 1000


Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	0	0	100	100
4.75	91.80	90-100	90-100	90-100	95-100
2.36	81.28	60-95	75-100	85-100	95-100
1.18	53.38	30-70	55-90	75-100	90-100
600 Micron	33.15	15-34	35-59	60-79	80-100
300 Micron	17.45	5-20	8-30	12-40	15-50
150 Micron	2.15	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.



VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/CSR-9/616d/AGG/GR/2014-15



: 04.09.2014

TEST REPORT ON COARSE AGGREGATES

* **Customer** : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.

* **Agency** : Technical Manager (West), KRIDL, Bangalore.

* **Name of Work** : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014

Technical Reference : IS : 2386 Part 1 -1963 RA-2007

Sample ID : Coarse Aggregates (40mm) (Sample 1)

Sample Received on : 02.09.2014

Date of Testing : 04.09.2014

Total Wt. of Aggregates in gms= 10000

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	90.04	95-100	85-100
20	16.53	30-70	0-20
10	3.01	10-35	0-5
4.75	2.46	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Single Sized specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.



[Handwritten signature]
[Handwritten text]

[Handwritten signature]
VISHWANATH.C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/CSR-9/616d/AGG/GR/2014-15

: 04.09.2014



TEST REPORT ON COARSE AGGREGATES

* Customer : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.

* Agency : Technical Manager (West), KRIDL, Bangalore.

* Name of Work : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.

* Reference : BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014

Technical Reference : IS : 2386 Part 1 -1963 RA-2007

Sample ID : Coarse Aggregates (20mm) (Sample 1)

Sample Received on : 02.09.2014

Date of Testing : 04.09.2014

Total Wt. of Aggregates in gms= 5000

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS :383-1970 (RA- 2007)	
		Graded	Single Sized
40	100	100	100
20	96.10	95-100	85-100
10	27.06	25-55	0-20
4.75	7.16	0-10	0-5

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

[Signature]
 Asst. Executive Engineer,
 T. Dasarahalli Sub Division,
 BBMP, Bangalore.

[Signature]
VISHWANATH .C
 Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/STEEL/2014-15

06.09.2014

TEST REPORT ON REINFORCEMENT STEEL

Customer : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : Technical Manager (West), KRIDL, Bangalore.

Name of the work : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/IDSD/PR/2014-15 Dated: 02.09.2014

Date of Test : 06.09.2014

Technical Reference : IS: 1786-2008





Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm ²	Tensile strength (Ultimate stress) N/mm ²	Elongation percent gauge length		
1	8	0.40	510	552	13.05	O.K	O.K

Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒ Any Query regarding the report must be reported within 30 days from the date of testing.


 ವಿಶ್ವನಾಥ್ ಎಸ್.ಎಸ್.ಎಸ್.
 ಕಾರ್ಯದರ್ಶಿ, ಬೆಂಗಳೂರು
 ಕೆ.ಆರ್.ಎಸ್.


VISHWANATH.C
 Quality Manager



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/STEEL/2014-15

06.09.2014

TEST REPORT ON REINFORCEMENT STEEL

Customer : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : Technical Manager (West), KRIDL, Bangalore.

Name of the work : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014

Date of Test : 06.09.2014

Technical Reference : IS: 1786-2008



Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm ²	Tensile strength (Ultimate stress) N/mm ²	Elongation percent gauge length		
1	10	0.58	513	556	13.35	O.K	O.K

Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

[Handwritten signature]
Representative of the Customer
Name: Mr. T. Dasarahalli
Designation: Asst. Executive Engineer
Address: Siddeshwara Badavane, Bagalagunte Ward No. 14, BBMP, Bangalore.

[Handwritten signature]
VISHWANATH .C
Quality Manager



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/STEEL/2014-15

06.09.2014

TEST REPORT ON REINFORCEMENT STEEL

Customer : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.


Agency : Technical Manager (West), KRIDL, Bangalore.

Name of the work : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/IDSD/PR/2014-15 Dated: 02.09.2014

Date of Test : 06.09.2014

Technical Reference : IS: 1786-2008




Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm ²	Tensile strength (Ultimate stress) N/mm ²	Elongation percent gauge length		
1	12	0.89	515	558	13.60	O.K	O.K

Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

Handwritten signature and text:
En
[Illegible handwritten text]


Handwritten signature and text:
VISHWANATH .C
Quality Manager



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/CSR-9/616d/CUBE/2014-15

08.10.2014

TEST REPORT ON DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.

* Agency : Technical Manager (West), KRIDL, Bangalore.

* Name of the work : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.

* Reference : BBMP/DZ/AEE/IDSD/PR/2014-15 Dated: 02.09.2014

* Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

* Grade of Concrete : M₂₀

Compressive Strength as on : 28th day

Sample Received on : 07.10.2014




Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.09.2014	08.10.2014	8.146	478.3	21.26
2	10.09.2014	08.10.2014	8.239	489.6	21.76
2	10.09.2014	08.10.2014	8.396	510.4	22.68

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.



 W. Srinivas
 Technical Manager (West)
 KRIDL, Bangalore


 VISHWANATH C
 Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/CSR-9/616d/CUBE/2014-15

11.10.2014

TEST REPORT ON DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.

* Agency : Technical Manager (West), KRIDL, Bangalore.

* Name of the work : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.

* Reference : BBMP/DZ/AEE/IDSD/PR/2014-15 Dated: 02.09.2014

* Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

* Grade of Concrete : M₂₀

Compressive Strength as on : 28th day

Sample Received on : 07.10.2014



Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	13.09.2014	11.10.2014	8.436	531.4	23.62
2	13.09.2014	11.10.2014	8.377	510.6	22.69
2	13.09.2014	11.10.2014	8.255	482.3	21.44

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.


VISHWANATH C
Quality Manager

VISHWANATH C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/Pre slab/2014-15



22.09.2014

PRE CAST SLAB(CORE) TEST REPORT

Name of Customer : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.

Name of Agency : Technical Manager (West), KRIDL, Bangalore.

Name of work : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.

Referece : BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014

No.of Sample Tested : 03

Date of Testing : 22.09.2014

Technical Reference : IS:516-1959 (Reaffirmed 2008), SP-24:1983.

Grade of Concrete : M₁₅

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m ³)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm ²)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm ²)	Equivalent Cube Compressive Strength (N/mm ²)
1	50.00	77.00	0.380	2513.41	1.54	0.955	25.10	12.78	13.81	13.18	16.48
2	50.00	78.00	0.388	2533.42	1.56	0.960	25.90	13.19	14.25	13.68	17.10
3	50.00	79.00	0.395	2546.48	1.58	0.965	26.45	13.47	14.55	14.04	17.55

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.



12/9
K1012


ಶಾಂತಿ ಸಾಧನಾ ಅಭಿವೃದ್ಧಿ
ಪ್ರಾಧಿಕಾರ ಸಮಿತಿ-ಬೆಂಗಳೂರು
ಪ್ರಾಧಿಕಾರ, ಬೆಂಗಳೂರು
ಬೆಂಗಳೂರು

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/WMM/Gradation/2014-15

25.09.2014




GRADATION FOR WMM MORTH TABLE-400-11

Customer : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency : Technical Manager (West), KRIDL, Bangalore.
Name of Work : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.
Reference : BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014
Date of Testing : 25.09.2014
Material : WMM
Sample Location : WMM Mix Plant **Oven Dry Wt (gm): 25990**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	995	995	3.8	96.2	95-100
22.4	5490	6485	25.0	75.0	60-80
11.2	5625	12110	46.6	53.4	40-60
4.75	4030	16140	62.1	37.9	25-40
2.36	3840	19980	76.9	23.1	15-30
0.600	3010	22990	88.5	11.5	8-22
0.075	2615	25605	98.5	1.5	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.



[Signature]
Technical Manager (West)
KRIDL, Bangalore

[Signature]
VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/WMM/AIV/2014-15

25.09.2014



Aggregate Impact Value IS: 2386 Part IV

Customer	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	Technical Manager (West), KRIDL, Bangalore.
Name of the Work	Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014
Source / Location	WMM Plant
Type of Mix	Wet Mix macadam
Date of Testing	25.09.2014

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	383	384	21.81
2	Weight of aggregate passing 2.36 mm sieve after the test = W_2 g	83	84	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	300	300	
4	Aggregate Impact value = percent fines	21.67	21.88	
	$100 * (W_2/W_1) \%$			

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing.


ಶ್ರೀಮತಿ. ವಿದ್ಯಾಪತಿ ಎಂ.ಎಸ್.ಎಸ್.
ಬಿ.ಎಸ್.ಎಸ್.ಎಸ್. ಎಂ.ಎಸ್.ಎಸ್.
ಎಂ.ಎಸ್.ಎಸ್.ಎಸ್.ಎಸ್.
ಬೆಂಗಳೂರು.

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory


NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/WMM/S-T/2014-15

25.09.2014

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	Technical Manager (West), KRIDL, Bangalore.
Name of Work	Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014
Technical Reference	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	25.09.2014



Result : Flakiness Index = 12.33%

Elongation Index = 13.45%

Result : Combined Flakiness & Elongation index 25.78%

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:


- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing.

Handwritten signature

Handwritten signature

ಕರ್ನಾಟಕ ರಾಜ್ಯದ ಮಹಾಸಾರ್ವಜನಿಕ ಕಾರ್ಯದರ್ಶಿ
ಮಾಂಜೂರಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಕಾರ್ಯದರ್ಶಿ
ಬೆಂಗಳೂರು, ಕರ್ನಾಟಕ
ಬೆಂಗಳೂರು

Handwritten signature
VISHWANATH .C
Quality Manager



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/WMM/AL/2014-15



25.09.2014

ATTERBERG LIMITS TEST FOR WMM MORTH TABLE-400-11

Client : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency : Technical Manager (West), KRIDL, Bangalore.
Name of Work : Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.
Reference : BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014
Date of Testing : 25.09.2014
Material : WMM
Sample Location : WMM Mix Plant

As per MORTH Table 400-11

Sl. No.	Particulars	Test Results	Standards as per Specifications
1	Liquid Limit, %	23.00	25.0% Maximum.
2	Plasticity Index, %	Non Plastic	6.0% Maximum.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.



VISHWANATH .C
Quality Manager

ಸಹಾಯಕ ಮುಖ್ಯಮಂತ್ರಿ ಅಧೀನದಲ್ಲಿ
ಬಿ.ದಾಸರಾಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಸಿ.
ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/CSR-9/616d/Bitumen/2014-15

06.10.2014

TEST REPORT




* CUSTOMER	:	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
*AGENCY	:	Technical Manager (West), KRIDL, Bangalore.
*NAME OF THE WORK	:	Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.
*REFERENCE	:	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014
*SAMPLE ID	:	Bitumen
SAMPLE RECEIVED ON	:	04.10.2014
DATE OF TESTING	:	06.10.2014

The results of the tests conducted on the bitumen sample.

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73-2006
1	Penetration at 25 °C, 100g, 5 Sec 1/10 mm	IS :1203 -1978 (RA-2009)	86	80 to 100
2	Softening point, °C	IS :1205 -1978 (RA-2009)	62.0	Min. 40
3	Ductility at 27°C, cm	IS :1208 -1978 (RA-2009)	100 >	Min. 75
4	Flash Point, °C	IS :1209 -1978 (RA-2009)	278	Min. 220

*Information is furnished by the Customer/Representative.



Note:

- ⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

VISHWANATH .C
Quality Manager

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/Bit/2014-15

13.10.2014

BITUMEN CONTENT DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

As per IRC:SP:11-1984

CUSTOMER	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	Technical Manager (West), KRIDL, Bangalore.
NAME OF THE WORK	Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.
REFERENCE	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014
SAMPLE I/D	Roads in Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.
DATE OF TESTING	13.10.2014

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	476	476.5
3. Weight of Asphalt and Mineral matter Extracted, g	-	-
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	24	23.50
7. Bitumen content in %	4.80	4.70
8. Average	4.75	



Note:

Ⓓ This test report should not be reproduced except in full, without written approval of the laboratory.

The results indicated above are based on the tests carried out on the samples received in the laboratory

† Any Query regarding the report must be reported within 30 days from the date of testing.

VISHWANATH .C
Quality Manager

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಧೀನಪಡಿಸಿ
ಬಿ.ವಾಸುದೇವ್ ಕುಮಾರ್-ವಿಭಾಗ
ವಾಗುರೂರು, ಬಿಜಿಎಂ
ಜಿಲ್ಲಾಸ್ಥಾನ



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/Bit/2014-15

13.10.2014

GRADATION DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

As per IS2386 and IRC:SP:11-1984

CUSTOMER	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	Technical Manager (West), KRIDL, Bangalore.
NAME OF THE WORK	Construction of Concrete Drain and Improvements to Roads at Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.
REFERENCE	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 02.09.2014
SAMPLE I/D	Roads in Siddeshwara Badavane in Bagalagunte Ward No.14, BBMP, Bangalore.
DATE OF TESTING	13.10.2014



GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cumulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	35.45	7.45	7.45	92.55	90-100
4.75	262.4	55.13	62.57	37.43	35-51
2.36	51.46	10.81	73.38	26.62	24-39
1.18	34.56	7.26	80.64	19.36	15-30
0.3	35.42	7.44	88.09	11.91	9-19
0.075	28.14	5.91	94.00	6.00	3-8

Sieve Size in mm	Trail 2				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cumulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	34.25	7.19	7.19	92.81	90-100
4.75	262.5	55.09	62.28	37.72	35-51
2.36	49.86	10.46	72.74	27.26	24-39
1.18	34.28	7.19	79.93	20.07	15-30
0.3	32.73	6.87	86.80	13.20	9-19
0.075	31.56	6.62	93.43	6.57	3-8

Note:


- ▢ This test report should not be reproduced except in full, without written approval of the laboratory.
- ▢ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ▢ Any Query regarding the report must be reported within 30 days from the date of testing.

Handwritten signature

Handwritten signature

in, knowledge and control
myself should be taken

Handwritten signature
VISHWANATH.C
Quality Manager



#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com